

Pre-Application Site Visit Report

Project 6315434, 700 DEXTER AVE N

Assessment Completed: 4/3/2012

Project Description: Demolish existing 72,060SF Building to Surface

Primary Applicant: [Brian Dixon](#)

This report lists a preliminary assessment of project requirements based on your pre-application site visit (PASV). The PASV is completed by site inspectors from the Department of Planning and Development (DPD).

Next Steps

1. Review the requirements in this report and contact the staff members listed below with questions.
2. Schedule an appointment for permit application intake with DPD. **Please bring a copy of this report to your intake appointment.**

Questions About This Report

If you have questions about the information in this report, contact:

Arthur Thomas Richardson, (206) 233-3875, art.richardson@seattle.gov

Other Resources

- General questions about the permit process: Contact the DPD Applicant Services Center (ASC) at 206-684-8850.
- Overview of the permit application process: [5 Steps for a Successful DPD Application Submittal](#).
- User-friendly guides to city permitting processes: [DPD](#) and [SDOT](#) Client Assistance Memos.
- [Detailed zoning information](#).
- [DPD's Checklists & Standards](#), designed to help you make sure your permit application is complete and ready for review.

Pre-Application Site Visit (PASV) Requirements

PASV report requirements may be subject to additions, changes, or modifications by the department. The purpose of the report is to alert the applicant that there may be unusual or complex site conditions that trigger requirements from the department regarding this project. **The applicant is responsible for providing all required documents at the intake appointment.** If you have questions about this report or the PASV process, please contact the DPD Site Development Team at (206) 684-8860.

Note: Any project application associated with the development site can utilize the results from this PASV if the application is accepted by DPD within 18 months of the above inspection date. After 18 months, the applicant must apply for another PASV. No extensions will be granted.

ECA Mapping Unit and Type

Non-ECA

Earth Disturbance

If excavation has the potential to encroach on adjacent property in order to facilitate construction activity, please provide documentation of consent from the adjacent property owner. Show area of proposed encroachment on the submitted drawings and detailed cross-sections.

If temporary cuts greater than 1h:1v will be required in order to facilitate construction activity, please provide a geotechnical engineer's verification that soil conditions allow cuts to stand unsupported. Include detailed cross sections.

Please show all existing and proposed retaining walls/rockeries and the exposed height.

If shoring will be required, please provide submittals by geotechnical and structural engineers and show the proposed system on the submitted drawings. Include detailed cross sections.

Existing ROW Conditions DEXTER AVE N

Street conditions:

Asphalt paving

Curb conditions:

Curb adjacent to site

Concrete

Approximate curb height: 0-2" inches

A storm inlet is located <350 ft from the site and prior to crossing a public right of way.

VALLEY ST

Street conditions:

Concrete paving

Curb conditions:

Curb adjacent to site

Concrete

Approximate curb height: 6 inches

A storm inlet is located <350 ft from the site and prior to crossing a public right of way.

8TH AVE N

Street conditions:

Concrete paving

Curb conditions:

Curb adjacent to site

Concrete

Approximate curb height: 6 inches

A storm inlet is located <350 ft from the site and prior to crossing a public right of way.

ROY ST

Street conditions:

Asphalt paving

Curb conditions:

Curb adjacent to site

Concrete

Approximate curb height: 6" Curb and gutter inches

A storm inlet is located <350 ft from the site and prior to crossing a public right of way.

Potential Impacts to Seattle Parks Property

No parks property in vicinity

Construction Stormwater Control

All projects with earth disturbance, regardless of size, require temporary and permanent stormwater control in accordance with the Construction Stormwater Control (CSC) Technical Requirements Manual (DR 16-2009, Volume 2). The CSC Best Management Practices (BMPs) noted below can be found in the Construction Stormwater Control Technical Requirements Manual, available online and from DPD's Public Resource Center.

Show the following on the CSC/Post Construction Soil Amendment Plan:

Place filter fabric, straw bales, straw wattles, or other approved equal to control construction stormwater runoff. Required along the following property lines:

Place compost socks, compost berms, filter fabric fencing, straw bales, straw wattles, or other approved perimeter control BMPs to eliminate construction stormwater runoff.

Show the location of a stabilized construction access to the site; show methods to eliminate uncontrolled conveyance of mud and dirt into the right of way (ROW).

Cover bare soil with compost blankets, straw, mulch, matting, or other approved equal to control construction stormwater runoff.

Cover stockpiles and bare slopes with compost blankets, tarps, matting or other approved equal to control construction stormwater runoff.

A First Ground Disturbance inspection is required before any ground disturbance related to this permit, including demolition, tree cutting, clearing, grubbing, and grading. After your permit is issued, schedule an inspection by calling (206) 684-8900 or online at: <http://web1.seattle.gov/DPD/InspectionRequest>

Inspectors Notes

Site slopes down to the east with walls and loading docks. Shouing may be needed along the north and west sides of the property. New paving and curb on the south side of the project.