

Pre-Application Site Visit Report

Project 6495287, 747 BROADWAY

Assessment Completed: 11/23/2015

Project Description: Installation of oxygen tanks for hospital and all associated site work: demo, shoring, civil and landscape.

Primary Applicant: [Brad Hinthorne](#)

This report lists a preliminary assessment of project requirements based on your pre-application site visit (PASV). The PASV is completed by site inspectors from the Department of Planning and Development (DPD).

Next Steps

1. Review the requirements in this report and contact the staff members listed below with questions.
2. Schedule an appointment for permit application intake with DPD. **Please bring a copy of this report to your intake appointment.**

Questions About This Report

If you have questions about the information in this report, contact:
Roger E Moore, (206) 733-9039, Roger.Moore@seattle.gov

Other Resources

- General questions about the permit process: Contact the DPD Applicant Services Center (ASC) at 206-684-8850.
- User-friendly guides to city permitting processes: [DPD](#) and [SDOT](#).
- [Detailed zoning information](#).
- Visit our [permit type pages](#) for step-by-step instructions and forms for preparing your application and plans for review.

Pre-Application Site Visit (PASV) Requirements

PASV report requirements may be subject to additions, changes, or modifications by the department. The purpose of the report is to alert the applicant that there may be unusual or complex site conditions that trigger requirements from the department regarding this project. **The applicant is responsible for providing all required documents at the intake appointment.** If you have questions about this report or the PASV process, please contact the DPD Site Development Team at (206) 684-8860.

Note: Any project application associated with the development site can utilize the results from this PASV if the application is accepted by DPD within 24 months of the above inspection date. After 24 months, the applicant must apply for another PASV. No extensions will be granted.

The site plan did not include the following existing or proposed elements:

- 1) Existing contours @ 2'-0 intervals.

ECA Mapping Unit and Type

Non-ECA

Existing ROW Conditions

MINOR AVE

Street conditions:

Asphalt paving

Visible pavement width is: 36 LF

Curb conditions:

Curb adjacent to site

Concrete

Approximate curb height: 6 inches

A storm inlet is located <350 ft from the site and prior to crossing a public right of way. Inlet @ east side of Minor Ave @ centerline of Columbia St.

It appears that drainage from that discharge point will remain in the gutter line all the way to the nearest inlet structure, but this assessment is preliminary and it is the responsibility of the applicant to meet all relevant SW code requirements.

CHERRY ST

Street conditions:

Asphalt paving

Visible pavement width is: 30 LF

Curb conditions:

Curb adjacent to site

Concrete

Approximate curb height: 6 inches

A storm inlet is located <350 ft from the site and prior to crossing a public right of way. Inlet @ NE quad of Cherry St & Minor Ave.

It appears that drainage from that discharge point will remain in the gutter line all the way to the nearest inlet structure, but this assessment is preliminary and it is the responsibility of the applicant to meet all relevant SW code requirements.

Potential Impacts to Seattle Parks Property

No parks property in vicinity

Tree Protection

Existing trees appear to be shown accurately on the site plan

Construction Stormwater Control

All projects with earth disturbance, regardless of size, require temporary and permanent stormwater control in accordance with the Construction Stormwater Control (CSC) Technical Requirements Manual ([DR 16-2009, Volume 2](#)).

Show the following on the [Construction Stormwater Control and Soil Amendment Standard Plan](#):

Place compost socks, compost berms, filter fabric fencing, straw bales, straw wattles, or other approved perimeter control BMPs to eliminate construction stormwater runoff.

Cover bare soil with compost blankets, straw, mulch, matting, or other approved equal to control construction stormwater runoff.

Cover stockpiles and bare slopes with compost blankets, tarps, matting or other approved equal to control construction stormwater runoff.

A First Ground Disturbance inspection is required before any ground disturbance related to this permit, including demolition, tree cutting, clearing, grubbing, and grading. After your permit is issued, schedule an inspection by calling (206) 684-8900 or [online](#) at

<http://web1.seattle.gov/DPD/InspectionRequest/default.aspx>.

Inspectors Notes

Include earthwork calculations with submittal. Indicate total cut quantity and total fill/backfill quantity.