

Pre-Application Site Visit Report

Project 6517897, 5204 LEARY AVE NW

Assessment Completed: 2/12/2016

Project Description: Substantial alteration to an existing automotive sales and service facility. No change of use or additions are proposed.

Primary Applicant: [Gordon Fleener](#)

This report lists a preliminary assessment of project requirements based on your pre-application site visit (PASV). The PASV is completed by site inspectors from the Seattle Department of Construction and Inspections (SDCI).

Next Steps

1. Review the requirements in this report and contact the staff members listed below with questions.
2. Schedule an appointment for permit application intake with SDCI. **Please bring a copy of this report to your intake appointment.**

Questions About This Report

If you have questions about the information in this report, contact:
Roxanne Kennedy, (206) 615-1283, Roxanne.Kennedy@seattle.gov

Other Resources

- General questions about the permit process: Contact the SDCI Applicant Services Center (ASC) at 206-684-8850.
- User-friendly guides to city permitting processes: [SDCI](#) and [SDOT](#).
- [Detailed zoning information](#).
- Visit our [permit type pages](#) for step-by-step instructions and forms for preparing your application and plans for review.

Pre-Application Site Visit (PASV) Requirements

PASV report requirements may be subject to additions, changes, or modifications by the department. The purpose of the report is to alert the applicant that there may be unusual or complex site conditions that trigger requirements from the department regarding this project. **The applicant is responsible for providing all required documents at the intake appointment.** If you have questions about this report or the PASV process, please contact the SDCI Site Development Team at (206) 684-8860.

Note: Any project application associated with the development site can utilize the results from this PASV if the application is accepted by SDCI within 24 months of the above inspection date. After 24 months, the applicant must apply for another PASV. No extensions will be granted.

ECA Mapping Unit and Type

Non-ECA

Earth Disturbance

If excavation has the potential to encroach on adjacent property in order to facilitate construction activity, please provide documentation of consent from the adjacent property owner. Show area of proposed encroachment on the submitted drawings and detailed cross-sections.

Existing ROW Conditions

LEARY AVE NW

Street conditions:

Curb conditions:

Curb adjacent to site

Concrete

Approximate curb height: 6" inches

A storm inlet is located <350 ft from the site and prior to crossing a public right of way.

It appears that drainage from that discharge point will remain in the gutter line all the way to the nearest inlet structure, but this assessment is preliminary and it is the responsibility of the applicant to meet all relevant SW code requirements.

NW LONE PL

Street conditions:

Concrete paving

Curb conditions:

Curb adjacent to site

Concrete

Approximate curb height: 5" inches

A storm inlet is located <350 ft from the site and prior to crossing a public right of way.

It appears that drainage from that discharge point will remain in the gutter line all the way to the nearest inlet structure, but this assessment is preliminary and it is the responsibility of the applicant to meet all relevant SW code requirements.

Potential Impacts to Seattle Parks Property

No parks property in vicinity

Tree Protection

Trees greater than 6 inches in diameter as measured 4.5 ft above ground are present on the site but not shown on the site plan. Show the dripline of

1) **all** trees on the site,

2) adjacent trees that encroach on the site that are greater than 6 inches in diameter as measured 4.5 ft above ground, and

3) **all** trees located in the adjacent ROW.

Include common and scientific names for all trees shown. For more information, see [Director's Rule 16-2008](#) and [Tip 242](#).

Construction Stormwater Control

All projects with earth disturbance, regardless of size, require temporary and permanent stormwater control in accordance with the Construction Stormwater Control (CSC) Technical Requirements Manual ([DR 21-2015, Volume 2](#)).

Show the following on the [Construction Stormwater Control and Soil Amendment Standard Plan](#):

Place filter fabric, straw bales, straw wattles, or other approved equal to control construction stormwater runoff. Required along the following property lines:

Place compost socks, compost berms, filter fabric fencing, straw bales, straw wattles, or other approved perimeter control BMPs to eliminate construction stormwater runoff.

Show the location of a stabilized construction access to the site; show methods to eliminate uncontrolled conveyance of mud and dirt into the right of way (ROW).

Cover bare soil with compost blankets, straw, mulch, matting, or other approved equal to control construction stormwater runoff.

Cover stockpiles and bare slopes with compost blankets, tarps, matting or other approved equal to control construction stormwater runoff.

A First Ground Disturbance inspection is required before any ground disturbance related to this permit, including demolition, tree cutting, clearing, grubbing, and grading. After your permit is issued, schedule an inspection by calling (206) 684-8900 or [online](#) at <http://web1.seattle.gov/DPD/InspectionRequest/default.aspx>.